COMPLETION REPORT

1. Name of Work : CONSTRUCTION OF RCC DRAIN AND CC ROADS AT 3RD MAIN AND ADJACNET CROSS ROADS IN RAVINDRA NAGARA WARD NO.13

3. Head of Account which is Chargeable : P2178

4. Entrustment Order No. & Dt. : BBMP/CE/DZ)TS/49/2018 dt 19/5/18

5. Name of Contractor : M/s KRIDL

6a. Time stipulated for completion of work : 90 days -

b. Delay in Execution of work : —

7. Measurement recorded in : M.B.No. 1706/12-13.
Page No. 170524/1 to 170528/2.

1. Check measurement of the Asst. : M.B.No.....
Page No.....

9. Name of the Office / Official In charge of the work : EE/DZ PJ/

10. a) Asst. Eng/ Junior Eng. : N.K. Ravi

b) Asst. Exe. Engineer : Maralusiddappa

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
50.00 lakhs	49,99,055-00	—	945-00

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

Ravi. N.K.

ASST. ENGINEER

ASST.EXE.ENGINEER
PROJECT SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

Asst. Executive Engineer
Project Sub Division-1
Dasarahalli Zone,
Bruhat Bengaluru Mahanagara Palike

ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯೋಜನಾ ವಿಭಾಗ. ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಬೆಂಗಳೂರು - 560 073.

ACCOUNTS SUPTD.
PROJECT DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE